

Chennai Port – Gati Shakti Initiatives



No.	Name of Project	Project Cost	Project Stage	Status / Remarks
1	Construction of Bunker Berth at Bharathi Dock	Rs. 44 Cr.	Completed	<ul style="list-style-type: none"> Berth portion was completed on 10.05.2021 and was commissioned on 01.07.2021. Approach Trestle Work completed on 20.01.2023. Physical Progress. 100% Financial Progress. 98.30% Inaugurated by the Hon'ble Minister of PSW & AYUSH on 23.04.2023.
2	New Elevated Road from Chennai Port to Maduravoyal	Rs. 5510 Cr.	Under Development	<ul style="list-style-type: none"> NHAI invited RFP for "Construction of New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal" on 15.07.2022 for four Packages (I - IV) on EPC mode. At a total Cost of Rs.3935.54 Cr. (excl. GST) Bid Opened on 27.04.2023. Offers were received in all 4 Packages. Expected Date of Award: June 2023. Expected Date of Completion: December 2025.
3	Development of Multimodal Logistics Park at Mappedu, Chennai	Rs. 1,424 Cr.	Under Implementation	<ul style="list-style-type: none"> MMLP at Mappedu will be administered by the SPV, Chennai MMLP Pvt. Ltd., comprising NHAI/NHLML, ChPA, GoTN/TIDCO and RVNL ChPA paid Rs. 1,30,100/- towards its subscription for the SPV on 21.11.2022 and Share Certificate received on 11.01.2023. Concession Agreement between the SPV, Chennai MMLP Private Ltd. & M/s Reliance Mappedu MMLP Ltd., executed on 26.12.2022. The first phase of MMLP is expected to get launched by March 2025.

Chennai Port – Gati Shakti



No.	Name of Project	Project Cost	Project Stage	Status / Remarks
4	Development of the Goods Shed facility at Jolarpet	Rs. 7 Cr.	Completed	<p>Contract awarded for original works on 31.01.2022 at a value of Rs.4.58 Cr. Scheduled date of completion was August 2022. Progress of work delayed since the site was handed over partly by the Southern Railway due to stacking of ballast materials in the yard area of 1720 Sq.m. After removal of the stacked materials, the above balance area was also handed over by the Southern Railway on 14.01.2023. Work in Progress.</p> <p>Meanwhile, an additional scope of work i.e. extension of bituminous approach road from Chainage 75m to 305m (length of 230 m) was awarded on 09.02.2023 at a revised total contract value of Rs.5.05 Cr. Work completed on 31.03.2023. Inaugurated by the Hon'ble Minister of PSW & AYUSH on 23.04.2023.</p> <p>Physical Progress: 100% Financial Progress: 97.62%</p>
5	Development of Buffer Parking yard for Container Trailers at BDII (Berth No. 24B)	Rs. 53 Cr.	Under Implementation	<p>Contract awarded for civil construction works on 25.01.2023 at a value of Rs.32.69 Crores. Expected date of Completion: 31.12.2023.</p> <p>Meanwhile, action for procurement of RFID completed and purchase orders placed for i) Boom barrier and ii) for CCTV. Installation of RFID, Boom barrier and CCTV will be done once the civil works are completed. Contract for Illumination work and Electrification work are expected to be awarded by 31.05.2023 and completed by 31.12.2023.</p> <p>The entire project is expected to be completed in Dec'2023 and commissioned by January 2024.</p> <p>Physical progress(for Civil works) : 15.06%</p>

Chennai Port – Gati Shakti

No.	Name of Project	Project Cost	Project Stage	Status / Remarks
6	<p>(i) Removal of Existing Diamond Crossing with 60 kg CMS Diamond crossing and Direct entry to center yard and CONCOR yard to center yard to avoid Double handling by IPRCL</p> <p>(ii) Electrification of Railway lines with top wiring for engine on load concept at Western Yard</p>	Rs.7.22 Cr	Under Development	<p>IPRCL submitted Draft feasibility Study Report on 13.12.2022 and ChPA issued LoA to IPRCL on 24.01.2023 for preparation of Detailed estimate and Project management Consultancy (PMC). Period of completion: 9 months.</p> <p>Detailed estimate for permanent way works submitted on 19.04.2023 and the same is submitted for approval. Meanwhile IPRCL has been informed, vide letter dated 19.04.2023 to proceed with the works. Contractor commenced the work on 28.04.2023. Contractor making preliminary arrangements including purchase of sleepers, rails etc.</p> <p>As for OHE, Engineering Scale Plan (ESP) submitted to Southern Railway for approval and reply is awaited.</p> <p>Revised timeline for completing the work: 30.09.2023.</p>