

Projects for Award in 2022-23

As on 24.05.2023

Sl. No.	Name of the Project	Investment (Rs. In Crs)	Capacity (MTPA)	Status of SFC/PIB/DIB/PPAC	Status
<b>Chennai Port</b>					
31	Development of Buffer Parking Yard for Container Trailers at BDII (Berth No. 24B) back up area and widening of existing concrete road leading to Bunker berth at Chennai Port. <b>(Renamed as Development of Buffer Parking yard for Trailers /Trucks at the back up area at Berth No. 24B (BDII) in Chennai Port.)</b>	<b>52.85</b>	-		<p>Development of Buffer Parking yard for Container Trailers at BDII (Berth No. 24B) back up area in an area 84,000 square metre for parking of 350 laden / empty container trailers and trucks at a time including amenities like Administrative Office, canteen, rest room / dormitory, toilets / wash rooms for drivers, illumination facilities, CCTV cameras, RFID, ATM/Banking, Mechanical workshops, Trailer cleaning &amp; Trailer / Truck repair facility etc., along with the value added services like Seal verification for DPE containers documentation &amp; other customs processes, Gate appointment system-integration with terminal operating software etc.</p> <p>Contract for civil works awarded on 25.01.2023. Expected date of Completion: 31.12.2023. Work in progress. Physical progress for civil works : 15.06% Financial progress for civil works : 6.68% Meanwhile, action for procurement of RFID completed and purchase orders placed for i) Boom barrier and ii) for CCTV. Installation of RFID, Boom barrier and CCTV will be done once the civil works are completed. Contract for Illumination work and Electrification work are expected to be awarded by 31.05.2023 and completed by 31.12.2023. The entire project is expected to be completed in Dec'2023 and commissioned by January 2024.</p>

Sl. No.	Name of the Project	Investment (Rs. In Crs)	Capacity (MTPA)	Status of SFC/PIB/DIB/PPAC	Status
32	Providing Pavement and laying Railway Track at ONB Yard & JD (E) Backup area at Chennai Port.	4.56	-		Contract awarded on 07.10.2022 at a value of Rs.406.68 Lakhs for the balance work. Scheduled date of completion: 19.05.2023 Expected date of completion 31.07.2023 Work in progress. Physical progress (Balance work): 75%. Financial Progress (Balance work): 39.41%
33	Concreting the Coastal Road between Road Junction behind 'E' complex godown and Hazardous cargo drain in Chennai Port.	3	-	-	Contract awarded on 08.06.2022. Scheduled date of completion: 29.01.2023 Physical Progress: 35% Financial Progress: 9.02% Work in progress. Expected date of completion 31.07.2023
34	Supplying and fixing of fenders at JD 4 & JD6 berths in Chennai Port.	2.56	-		Contract awarded on 02.09.2022 at a value of Rs.146.27 lakhs. Scheduled date of completion: 05.7.2023. Work in progress. Physical Progress: 60% Scheduled Completion: July 2023 Contractor has supplied all the fenders and Test results. Core cutting for fixing of fender bolts work is in progress.
<b>Total</b>		<b>62.97</b>			

**Projects for Completion in 2022-23**

Sl. No.	Name of the Project	Investment (Rs. In Crs)	Capacity (MTPA)	Status
<b>Chennai Port</b>				
25	Construction of Bunker berth at Bharathi Dock	44	1	<p>Work completed on 20.01.2023</p> <p>Physical Progress: 100 % for civil works</p> <p>Berth portion was completed on 10.05.2021 and was commissioned on 01.07.2021. Since Vessel Vamsee (Barge vessel of IOC) was operating in the location till 01.07.2021, the balance work of Approach Trestle could not be commenced in time. After shifting the vessel Vamsee to newly constructed berth area, when the balance work at approach trestle was started, unforeseen under water obstructions and sliding of shore protection (Breakwater) materials from the adjacent old structures in the alignment of Approach Trestle formation were noticed and the contractor could not proceed with the construction. Hence, advise of the consultant, IIT-M was sought and revised alignment including pile design was finalized for 14 pile locations from Grid No. 5 to 11 during January 2022 and for the remaining 2 grids i.e. 3 and 4 was finalized during February 2022. Details of superstructure arrangements for Grid 5 to 11 and modified pile locations for Grid 3 and 4 were furnished in April 2022 for execution.</p> <p>Subsequently, it was decided to skip execution of the proposed piles at Grid No. 3 so as to avoid any likely damages to the existing old barge handling facility and old dilapidated caisson structure within the proximity of pile Grid No. 3.</p> <p>Hence, revised design with long span beam of 16m connecting Grid No.2 directly to Grid No. 4 including strengthening the already constructed Gravity structure of Grid No. 2 was finalized by the consultant IIT-M during September 2022.</p> <p>The approach trestle civil work has been completed on 20.01.2023. Inaugurated by the Hon'ble Minister of PSW &amp; AYUSH on 23.04.2023.</p>

Sl. No.	Name of the Project	Investment (Rs. In Crs)	Capacity (MTPA)	Status
26	Concreting the Coastal Road between Road Junction behind 'E' complex godown and Hazardous cargo drain in Chennai Port	3	-	Contract awarded to L1 tenderer on 08.06.2022. Scheduled date of completion: 29.01.2023 Physical Progress: 35% Financial Progress: 9.02% Work in progress. Expected date of completion 31.07.2023
27	Providing Paver Block Yard, Bituminous approach road and Auxiliary Building Development of Goods Shed at Jolarpet.	6.71	-	<b>Work completed.</b> Contract awarded for original works on 31.01.2022 at a value of Rs.4.58 Cr. Scheduled date of completion was August 2022. Progress of work delayed since the site was handed over partly by the Southern Railway due to stacking of ballast materials in the yard area of 1720 Sq.m. After removal of the stacked materials, the above balance area was also handed over by the southern Railway on 14.01.2023. Meanwhile, an additional scope of work i.e. extension of bituminous approach road from Chainage 75m to 305m (length of 230 m) was awarded on 09.02.2023 at a revised total contract value of Rs. 5.05 Cr. Work completed on 21.03.2023. Inaugurated by the Hon'ble Minister of PSW & AYUSH on 23.04.2023. Financial Progress (Combined): 97.62%
28	Providing Pavement and laying Railway Track at ONB Yard & JD (E) Backup area at Chennai Port.	4.56		Contract awarded on 07.10.2022 at a value of Rs.406.68Lakhs for the balance work. The contractor has taken over site on 21.11.22 for execution. Scheduled date of completion: 19.05.2023. Expected date of completion 31.07.2023 Physical progress: 75%. Financial Progress: 39.41% Work in progress.
<b>Total</b>		<b>58.27</b>		