



Ministry of
Ports, Shipping and Waterways
Government of India



சென்னை துறைமுகம்
PORT OF CHENNAI
पोर्ट आफ चेन्नै
ISO 9001:2015 & ISPS Compliant



SAGARMALA PROJECTS

Progress of Sagarmala Projects

Sl. No.	Name of Project	Project Cost (Rs. Cr)	Funding	Remarks
COMPLETED PROJECTS –6Nos.				
1	Strengthening of existing revetment at eastern seashore of Chennai Port	65.56	Sanctioned GBS under Sagarmala: Rs.63 Cr., Received GBS:63 Cr. Balance: Internal resources	Work completed in Dec'2016 amount spent Rs.65.56Cr.
2	Development of Cruise Passenger Facilitation Centre at Chennai Port	17.24	Sanctioned GBS: Rs.17.24 Cr. under Ministry of Tourism. Received GBS:17.24 Cr	Work completed in Aug'2017 amount spent Rs.17.24Cr
3	Railway line at west of western yard 1 -earlier common rail yard and providing paving block platform in between new track and western yard I - Chennai	19.68	Internal resources	Work completed in Feb'2018 amount spent Rs.16.64 Cr
4	Construction of Coastal Cargo Berth at ChPA	80	Sanctioned GBS under Sagarmala: Rs. 30 Cr. Received GBS: 30 Cr. Balance: Internal resources	Work completed in Nov'2019 amount spent Rs.79.56Cr

Progress of Sagarmala Projects

Sl. No.	Name of Project	Project Cost (Rs. Cr)	Funding	Remarks
COMPLETED PROJECTS				
5	Construction of Bunker Berth at Bharathi Dock	44	Sanctioned GBS under Sagarmala: Rs. 22 Cr. Received GBS: 19.80 Cr. Balance: Internal resources	Berth portion was completed on 10.05.2021 and was commissioned on 01.07.2021. Since Vessel Vamsee (Barge vessel of IOC) was operating in the location till 01.07.2021, and revised alignment the balance work of Approach Trestle could not be commenced in time. Approach Trestle Civil works completed on 20.01.2023 Inaugurated by the Hon'ble Minister of PSW & AYUSH on 23.04.2023. Physical Progress : 100% Financial Progress: 98.30%
6	Development of Goods Shed facility at Jolarpet	6.71	Internal resources	Contract awarded on 31.01.2022 at a value of Rs.4.58 Cr. Revised contract value of Rs.5.05 Cr. Scheduled date of completion : August 2022. Work completed on 21.03.2023. Delay due to site not fully handed over by Southern Railway. Inaugurated by the Hon'ble Minister of PSW & AYUSH on 23.04.2023. Revised Physical Progress : 100% Revised Financial Progress: 97.62%

Progress of Sagarmala Projects

Sl. No.	Name of Project	Project Cost (Rs. Cr)	Funding	Remarks
ONGOING PROJECTS				
7	Development of paved storage yard at Chennai Port for handling export cargo	54	Sanctioned GBS under Sagarmala: Rs. 27 Cr. Received GBS: 24.30 Cr. Balance: Internal resources	The major component of work i.e. "Construction of Paved Storage Yards" completed in May, 2019. The ancillary works included in the overall estimate for this project viz., Electrical works, procurement of rails & Storm water drain etc., were completed in Sep'2020. Balance ancillary work "Providing Pavement and laying Railway Track at ONB Yard & JD(E) Backup area at Chennai Port" Contract awarded on 07.10.2022. Scheduled date of completion 19.05.2023. Overall Physical Progress : 98% Financial Progress: 92%
8	Modernisation of Chennai Fishing Harbour Project	97.95 (Revised)	MoPSW: 50% MoFAHD : 50% MoFAHD released Rs.24.50 Cr. towards 1 st Installment of Grant on 29.03.2022	Modernization and Upgradation of Chennai fishing Harbour consists of 18 works. IPRCL, the Consultant for the work has grouped all the works in 3 phases based on the nature of the work. Further, Phase I is sub divided into two stages viz stage - I and stage - II. Phase I stage I work comprises 8 works and work is awarded on 18.10.2022. Enabling Construction activities were carried out by the Contractor till 19.01.2023. further work could not process for want of Environmental Clearance. STATUS OF WORK: LOA issued on 18.10.2022 to the 'L1' bidder for a value of Rs. 28,50,03,459/- for the phase I of stage I works. Contract period is 11 Months and work is expected to be completed by Jun'2024. Package 2, 3 & 4 works will be awarded by July 2023. All works are expected to be completed by June 2024.

Progress of Sagarmala Projects

SL. NO.	NAME OF PROJECT	PROJECT COST (RS. CR)	FUNDING	REMARKS
PROJECTS UNDER IDEA / CONCEPT STAGE (PROPOSAL STAGE)				
9	Development of dedicated Container Corridor to NHAI road for quick evacuation-Chennai (Renamed as Development of Internal Road Net Work at Chennai Port for Effective Receipt and Evacuation of Cargo)	Rs. 100 Cr. (Tentative)	To be decided after study	It is proposed to conduct a technical study for revamping/augmentation of internal road network including provision of Grade separators (Road / Rail), if any required, at the intersections to separate the streams of traffic crossing each other so that both can flow without interruption avoid, to ease out traffic congestion inside the Port and quick evacuation of cargo. Tender opened on 20.04.2023 and evaluation is in progress.