

CIVIL ENGINEERING DEPARTMENT
INFRASTRUCTURE PROJECTS – TARGETS
(As of May 2018)

a) **Projects targeted to be awarded in 2018-19**

NIL

b) **Projects targeted to be completed in 2018-19**

| Sl. No. | Name of the Project | Investment (Cr.) | Capacity (MTPA) | Present Status |
|---------|---|---|-----------------|---|
| 2 | Development of Coastal Terminal (Construction of Coastal Berth at Chennai Port) | Est. Cost: Rs. 80 Cr. (Funding: Rs. 30 Cr. GBS; Balance: Internal Resource) | 1.00 | Work is in progress. Likely Completion by August 2018. |
| 3 | Development of Paved Storage Yards at Chennai Port for handling Export Cargoes | Est. Cost: Rs. 54 Cr. (Funding: Rs.27 Cr; GBS Balance: Internal Resource) | - | Work is in progress. Likely Completion by August 2018. |
| 4 | Strengthening of JD 4 & 6 | Est. Cost: Rs. 7.36 Cr. (Funding: Internal Resource) | - | Work is in progress. Scheduled Completion by September 2018. |

C) Recently Awarded Projects

Development of Bunker Berth at Chennai Port (Est. Cost: RS. 44 Cr.; Capacity: 1 MTPA); Funding: GBS: Rs.27 Cr. (under Sagarmala); Balance: Internal Resource.

The proposed 181m long berth will accommodate Bunker Tankers up to 10000 DWT. A two tier pipe line trestle for carrying up to 4 Nos. 300 mm dia. pipelines in each tier will run from the berth to the shore. LoA issued on 31.03.2018.

C) Recently Completed Projects

Development of Common Railway Yard inside the Port (Est. Cost: Rs. 19.68 Cr.; Funding: Internal Resource)

The area west of the western yard is being developed into a paved surface of width 30 m and 700m length with an additional rail line for full rake loading and is being executed by IPRCL (a SPV formed between Major Ports and RVNL for executing rail infrastructure works in Ports). Work completed on 20.02.2018.

