

CIVIL ENGINEERING DEPARTMENT**Infrastructure Projects – Targets****a) Projects Targeted for Award in 2021-22****(As of June 2021)**

Sl. No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)	Status of SFC/PIB/D IB/PPAC	Status
Chennai Port Trust					
39	Development of Buffer Parking yard for Container Trailers at BDII (Berth No. 24B) back up area and widening of existing concrete road leading to Bunker berth at Chennai Port.	42.50	-	-	Estimate prepared and processing for administrative approval Invitation of Tender : July 2021 Award of Contract: October 2021,
40	Providing Pavement and laying Railway Track at ONB Yard & JD(E) Backup area at Chennai Port.	4.56	-	-	Invitation of tender: July 2021 Award of contract: November 2021
41	Concreting the Coastal Road between Road Junction behind 'E' complex godown and Hazardous cargo drain in Chennai Port.	3.00	-	-	Tenders discharged. Reinvite : July'21 Award of Contract: Sep'21
	Total	50.06			

b) Projects Targeted for Completion in 2021-22

Sl. No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)	Status
Chennai Port Trust				
30	Construction of Bunker berth at Bharathi Dock	44.00	1.00	<p>Physical Progress: 90.10%</p> <p>a) Berth portion completed for operation by 10.05.2021.</p> <p>b) Approach Trestle expected completion by October 2021</p> <p>Reason for delay :</p> <p>The work of 60% pertains to Approach Trestle was stopped due to presence of Vessel 'Vamsee' and its operation at the nearby existing barge handling facility. Now, only on 01.07.2021, the 'Vamsee' vessel operation was shifted to the completed berth area after new pipelines were laid by IOCL for operation. Hence, the balance 60% of the work pertains to Approach Trestle expected for completion by end of October 2021.</p>
31	Concreting the Coastal Road between Road Junction behind 'E' complex godown and Hazardous cargo drain in Chennai Port	3.00	-	Likely date of completion : March '22
	Total	47.00	1.00	